



CONSTRUCTION PERMIT

Date Issued _____

Permit # _____

IDENTIFICATION Block _____ Lot _____ Qualification Code _____

Work Site Location _____ Contractor _____
Address _____

Owner in Fee _____

Address _____ Tel. (_____) _____

Tel. (_____) _____ Lic. No. or Bldrs. Reg. No. _____

Is hereby granted permission to perform the following work:

- | | | |
|---|--|--|
| <input type="checkbox"/> BUILDING | <input type="checkbox"/> PLUMBING | <input type="checkbox"/> LEAD HAZARD ABATEMENT |
| <input type="checkbox"/> ELECTRICAL | <input type="checkbox"/> FIRE PROTECTION | <input type="checkbox"/> DEMOLITION |
| <input type="checkbox"/> ELEVATOR DEVICES | <input type="checkbox"/> ASBESTOS ABATEMENT
(Subchapter 8 only) | <input type="checkbox"/> OTHER _____ |

DESCRIPTION OF WORK: _____

NOTE: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$ _____

Construction Official_____
Date**PAYMENTS (Office Use Only)**

Building _____
 Electrical _____
 Plumbing _____
 Fire Protection _____
 Elevator Devices _____
 Other _____
 DCA State Permit Fee _____
 Cert. of Occupancy _____
 Other _____
 Total _____
 Check No. _____
 Cash _____
 Collected by _____

(see reverse side)

U.C.C. F170 (rev. 01/04)

1 WHITE—INSPECTOR

2 CANARY—OFFICE

3 PINK—TAX ASSESSOR

4 GOLD—APPLICANT

To reorder call: Allegra Marketing Print Mail, (609) 390-1400

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval given.

Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in the case of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. Utility services, including septic.
4. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

A complete copy of released plans must be kept on the job site.